

PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

October 2018

PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

PHASE 2B

ACTIVITIES CURRENTLY UNDERWAY:

- Roofing
- Painting
- Acoustical Ceiling Grid
- Exterior Storefront Glazing and Doors
- Plumbing
- Mechanical
- Electrical

ACTIVITIES COMPLETE:

- Foundation Installation
- Floor Slab Installation
- Ground Floor Masonry Installation
- Second Floor Masonry Installation
- Door Frame Installation
- Roof Structure
- Windows

PROJECT SCHEDULE:

Substantial Completion Date: November 1, 2018

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$39,984,978.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$39,984,978.00
Amount Paid to Date:	\$33,972,507.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



BUILDING PROGRESS PHOTOS:



SPIRAL DUCT INSTALLATION



SEALING DUCT AT CORRIDOR



PRIMED BLOCK IN CLASSROOM



WATERLINE INSTALLATION



BUILDING PROGRESS PHOTOS:



MONUMENTAL STAIR



FRAMING ABOVE STAIR LANDING



EXTERIOR STOREFRONT



PAINTED DOOR & WINDOW FRAME

