



LS3P



**AIKEN COUNTY**  
PUBLIC SCHOOLS

**RIDGE SPRING-MONETTA  
ELEMENTARY SCHOOL**

**EXECUTIVE SUMMARY  
MAY 2021**

LS3P Project No. 2201-192270

# Ridge Spring-Monetta Elementary School Addition Phase 3

**SUMMARY STATEMENT:** Construction of the new Elementary School Addition is Substantially Complete as of April 23, 2021. OSF Inspections , Architect and Engineer punch lists are complete.

**PROJECT SCHEDULE:** As of March 31, 2021:

- Notice to Proceed: February 03, 2020
- Substantial Completion: April 23, 2021 445 of 445 days (100%)

**PROJECT ACCOUNTING:** As of Application for Payment 15 dated 04/30/2021

- Original Contract Sum: \$ 20,003,080.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 20,003,080.00
- Total Completed & Stored to Date: \$ 17,925,297.00

**APPROVED CHANGES:**

- None.

**PENDING CHANGES:**

- None.

**ACTIVITIES UNDERWAY:**

- None.