

LS



AIKEN COUNTY
PUBLIC SCHOOLS

**RIDGE SPRING-MONETTA
ELEMENTARY SCHOOL**

**FINAL EXECUTIVE
SUMMARY
JUNE/JULY 2021**

LS3P Project No. 2201-192270

Ridge Spring-Monetta Elementary School Addition

Phase 3 – FINAL REPORT

SUMMARY STATEMENT: Construction of the new Elementary School Addition is Substantially Complete as of April 23, 2021. OSF Inspections , Architect and Engineer punch lists are complete.

PROJECT SCHEDULE: As of March 31, 2021:

- Notice to Proceed: February 03, 2020
- Substantial Completion: April 23, 2021 445 of 445 days (100%)

PROJECT ACCOUNTING: As of Application for Payment 15 dated 04/30/2021

- Original Contract Sum: \$ 20,003,080.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 20,003,080.00
- Total Completed & Stored to Date: \$ 17,925,297.00

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- None.