



Aiken High School Phase 2A Additions

LS3P Project No. 2201-147220

Executive Summary
January 2017



AIKEN COUNTY
PUBLIC SCHOOLS

Aiken High School – Phase II Additions

SUMMARY STATEMENT: Majority of brick veneer is complete around Admin Building and front Classroom wing. Brick is underway at the rear classroom and cafeteria walkways. The interior walls in the Admin Building are primed and ceiling grid is underway. MEP rough-ins continue at the classroom wings and media center. The 2nd floor roof joists are scheduled to be set above media center to complete structural steel erection. Temporary roof dry-in is complete at front classroom wing and cafeteria with roof now starting at rear classroom wing. Window installation has begun at the Admin building and front classroom wing.

PROJECT SCHEDULE: As of January 3, 2017

- Notice to Proceed: April 7, 2016
- Substantial Completion 2A: October 6, 2017 245 of 521 days / 47%

PROJECT ACCOUNTING: As of Application for Payment 07 dated 10/31/2016

- Original Contract Sum: \$ 28,810,639.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 28,810,639.00
- Total Completed & Stored to Date: \$ 11,477,502.00

APPROVED CHANGES:

- None

PENDING CHANGES:

- None

ACTIVITIES UNDERWAY:

- Masonry veneer area rear classroom wing and cafeteria breezeway
- Overhead RI 2nd floors of classroom wings
- Building parapet roof walls between media center and cafeteria
- Installing windows at front classroom wing and Admin building
- Starting metal panel installation at entrance canopy
- Exterior block walls at media center

PROGRESS PHOTOS:



Brick veneer at front classroom wing



Corridor at front classroom with above ceiling rough-in



Roof dry-in above cafeteria



Wall framing at entrance vestibule to admin building