



AIKEN COUNTY
PUBLIC SCHOOLS

**AIKEN HIGH SCHOOL
PHASE 2B ADDITIONS**

**EXECUTIVE SUMMARY
November 2018**

LS3P Project No. 2201-147220

Aiken High School – Phase 2B Additions

SUMMARY STATEMENT: With only a few remaining windows and glass curtainwall openings to install, the exterior envelope of both buildings is near completion. Majority of kitchen hoods and HVAC mechanical equipment are also set on the job. Work will now focus on finishes in the ROTC/Band building and completing overhead rough-ins at the Gym Building. Some additional sidewalks have been placed throughout site in preparation for final grade and soil stabilization.

PROJECT SCHEDULE: As of November 30, 2018

- Notice to Proceed: December 5, 2017
- Substantial Completion 2B: April 1, 2019 360 of 482 days (75%)

PROJECT ACCOUNTING: As of Application for Payment 12 dated 10/31/2018

- Original Contract Sum: \$ 16,084,080.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 16,084,080.00
- Total Completed & Stored to Date: \$ 8,938,801.00

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- Overhead mechanical rough in at 1st and 2nd floors Gym Building.
- Pulling electrical wire ROTC/Band building.
- Installing ceiling grid ROTC/Band building.
- Final paint ROTC/Band Building.
- Completing remaining brick at courtyards.
- Installing remaining glass curtainwall.
- Pouring topping slab in culinary kitchen.

PROGRESS PHOTOS:



Ceiling grid in corridor of ROTC/Band Building



Kitchen hoods and topping slab in Culinary Arts



Majority of masonry veneer complete



Overhead rough-ins at gym