

Aiken High School – Phase I Additions

SUMMARY STATEMENT:

Foundations and underslab utilities at field house are near completion. Underslab utilities are in progress at classroom building. Majority of initial site scope of work is complete. New buildings are anticipated to start coming out of ground over the next month.

PROJECT SCHEDULE: As of August 31, 2012

•	Notice to Proceed:		June 22, 2012	
•	Substantial Completion Fieldhouse:	May 03, 2013	70 of 315 days/	22%
•	Substantial Completion Science Bldg:	Nov 21, 2013	70 of 517 days/	14%

Project is on schedule.

PROJECT ACCOUNTING: As of Application for Payment 02 dated 08/30/12

•	Original Contract Sum:	\$ 8,68	80,000.00
•	Net Change by Change Orders:	\$	0.00
•	Contract Sum to Date:	\$ 8,68	80,000.00
•	Total Completed & Stored to Date:	\$ 67	78,674.00

APPROVED CHANGES:

• A total of \$3,555 has been approved for use from the Construction Contingency Allowance. The remaining balance is \$71,445.

PENDING CHANGES:

• COP 6 in amount of \$13,320 for installing new sewer line has been approved and will be included in next Change Order.

ACTIVITIES UNDERWAY:

- Finishing utilities and foundation walls in preparation for slab on grade pour at field house.
- Crews are hauling in fill materials and compacting soil subgrade for classroom building.



PROGRESS PHOTOS:









