

# PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

March/  
April 2017

---

# PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## ACTIVITIES CURRENTLY UNDERWAY:

- Concrete Floor Slabs
- Steel Erection
- Retaining Wall Installation
- CMU Walls
- Underground Utilities
- Elevated Slabs
- Exterior Moisture Barrier
- Brick Veneer
- Roofing
- Painting
- Mechanical/Electrical/Plumbing

## ACTIVITIES COMPLETE:

- Grading Operations
- Storm Drain Installation
- Foundation Installation
- Below Grade Waterproofing



# PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2018

## APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$39,984,978.00

Net Change by Change Order: \$0

Contract Sum to Date: \$39,984,978.00

Amount Paid to Date: \$14,026,974.00

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.











**KITCHEN**



**ROOF VAPOR BARRIER**







C WING PICTURE WINDOW



D WING CORRIDOR

