



SOUTH AIKEN HIGH SCHOOL TOILETS AND CONCESSIONS

EXECUTIVE SUMMARY REPORT



BUILDING SECTION
1/8" = 1'-0"




BUILDING SECTION
1/8" = 1'-0"




ELEVATION @ RATED ACCESS DOORS
1/8" = 1'-0"




WEST ELEVATION
1/8" = 1'-0"




EAST ELEVATION
1/8" = 1'-0"



WEST ELEVATION
1/8" = 1'-0"



WEST ELEVATION
1/8" = 1'-0"



WEST ELEVATION
1/8" = 1'-0"



**mcmillan
pazdan
smith**
ARCHITECTURE

SOUTH AIKEN HIGH SCHOOL TOILETS AND CONCESSIONS

ACTIVITIES IN PROGRESS:

- Sitework
- CMU
- Plumbing
- Electrical

ACTIVITIES COMPLETE:

- Concrete Footings
- Concrete Slab

PROJECT SCHEDULE:

Substantial Completion Date: August 1, 2017

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$693,544.00

Net Change by Change Order: \$0

Contract Sum to Date: \$693,544.00

Amount Paid to Date: \$179,468.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



CONSTRUCTION ENTRANCE



DRAINAGE BOX



CONDUIT INSTALLATION



PLUMBING ROUGH-IN



CONCRETE SLAB



PLUMBING



DOOR FRAME INSTALLATION



CMU

