

SOUTH AIKEN HIGH SCHOOL TOILETS AND CONCESSIONS

ACTIVITIES IN PROGRESS:

- Sitework
- CMU
- Plumbing
- Electrical
- Sidewalks
- Chase Walls
- Roof Trusses

ACTIVITIES COMPLETE:

- Concrete Footings
- Concrete Slab

PROJECT SCHEDULE:

Substantial Completion Date: August 1, 2017

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$693,544.00

Net Change by Change Order: \$0

Contract Sum to Date: \$693,544.00

Amount Paid to Date: \$291,480.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.







CMU WALL



CHASE WALL



COPPER WATER LINES



TRUSS INSTALLATION

