

LS3P



HIGHLAND SPRINGS MIDDLE SCHOOL | LS3P PROJECT NO. 2201-183850

EXECUTIVE SUMMARY

NOVEMBER 2021

Highland Springs Elementary/Middle School Middle School Phase One November 2021 REPORT

SUMMARY STATEMENT: Construction is just getting underway with tree removal, site clearing and grading. Utility relocation at Belvedere-Clearwater Road is complete and erosion control material installation is in progress.

PROJECT SCHEDULE: As of November 19, 2021:

- Notice to Proceed: September 20, 2021
- Substantial Completion: August 15, 2023 60 of 694 days (9%)

PROJECT ACCOUNTING: As of Application for Payment 02 dated 10/31/2021

- Original Contract Sum: \$ 43,914,103.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 43,914,103.00
- Total Completed & Stored to Date: \$ 1,148,691.00

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- SITE – Tree removal, site clearing and grading; erosion control material installation is in-progress.

PROGRESS PHOTOS:



Site – View looking North



Site – View looking Northwest



Site – View looking South



Site – View looking West