

PHASE III ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

FINAL EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

January 2020

PHASE III ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

ACTIVITIES CURRENTLY UNDERWAY:

- None

ACTIVITIES COMPLETE:

- All items are complete

PROJECT SCHEDULE:

Substantial Completion Date: September 29, 2020

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$16,305,245.00

Net Change by Change Order: \$ 207,577.00

Contract Sum to Date: \$16,512,822.00

Amount Paid to Date: \$14,172,263.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

\$207,577.00



PROGRESS PHOTOS:



AERIAL PHOTOGRAPH



AERIAL PHOTOGRAPH

