

PHASE III ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

January 2020

PHASE III ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

ACTIVITIES CURRENTLY UNDERWAY:

- Masonry Walls
- Electrical
- Plumbing
- Tree Removal/Dirt Haul Off

ACTIVITIES COMPLETE:

- Foundation Installation
- Grading Operations
- Storm Drainage Installation
- Concrete Slabs

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2020

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$16,305,245.00

Net Change by Change Order: \$0

Contract Sum to Date: \$16,305,245.00

Amount Paid to Date: \$818,297.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



PROGRESS PHOTOS:



GYM FLOOR SLAB



GYM FLOOR SLAB



PROGRESS PHOTOS:

