



ELEMENTARY SCHOOL



AIKEN COUNTY
PUBLIC SCHOOLS

**RIDGE SPRING-MONETTA
ELEMENTARY SCHOOL**

**EXECUTIVE SUMMARY
FEBRUARY 2020**

LS3P Project No. 2201-192270

Ridge Spring-Monetta Elementary School Addition

SUMMARY STATEMENT: Construction of the new Elementary School Addition started on February 3, 2020. While the weather during the month of February wasn't cooperative, the Contractor has installed foundations, site storm drainage and electrical and plumbing underground services for the new addition.

PROJECT SCHEDULE: As of March 1, 2020:

- Notice to Proceed: February 03, 2020
- Substantial Completion: April 01, 2021 27 of 423 days (06%)

PROJECT ACCOUNTING: No Applications of Payment Received yet.

- Original Contract Sum: \$ 20,003,080.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 20,003,080.00
- Total Completed & Stored to Date: \$ 0.00

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- Building layout, foundation excavation and footing installation.
- Site grading and storm drainage infrastructure.
- Underground electrical and plumbing rough-in.
- Wall layout & rebar in Phase 2 shell space.

PROGRESS PHOTOS:



Footings and plumbing underground rough-in



Footing excavation



Building layout and footing excavations



Wall layout & rebar in Phase 2 Shell space