

# THE NEW LEAVELLE MCCAMPBELL MIDDLE SCHOOL

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

March/  
April 2017

---

# THE NEW LEAVELLE MCCAMPBELL MIDDLE SCHOOL

## SITE PACKAGE

### ACTIVITIES COMPLETE:

- All site work is substantially complete.

### PROJECT SCHEDULE:

Substantial Completion Date: February 1, 2016

### APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$3,123,506.00

Net Change by Change Order: \$0

Contract Sum to Date: \$3,123,506.00

Amount Paid to Date: \$2,529,031.00

### REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



# THE NEW LEVELLE MCCAMPBELL MIDDLE SCHOOL

## BUILDING PACKAGE

### ACTIVITIES CURRENTLY UNDERWAY:

- Casework
- Flooring
- Lockers
- Painting
- Acoustical Ceiling Grid
- Mechanical /Electrical/Plumbing
- Roofing

### ACTIVITIES COMPLETE:

- Footings
- Underground Utilities
- Steel Erection
- Floor slabs
- Insulation/Vapor Barrier
- CMU walls
- Brick Veneer
- Metal studs and drywall
- Windows



# THE NEW LEVELLE MCCAMPBELL MIDDLE SCHOOL

## BUILDING PACKAGE

### PROJECT SCHEDULE:

Substantial Completion Date: June 1, 2017

### APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$19,238,883.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$19,238,883.00
Amount Paid to Date:	\$15,751,448.00

### REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



FRONT FACADE



CANOPY





**GYMNASIUM FLOOR**



**GYMNASIUM SEATING**





**MAIL ROOM**



**TYPICAL CLASSROOM**



