

MIDLAND VALLEY HIGH SCHOOL ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

December 2019

MIDLAND VALLEY HIGH SCHOOL ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Site Work Operations
- CMU Masonry Construction
- Door Frame Installation
- Plumbing Rough In
- Electrical Installation
- Mechanical Preparation and Installation

ACTIVITIES COMPLETE:

- Foundation/Slab Installation

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2020

APPLICATIONS FOR PAYMENT:

Original Contract Sum, Building:	\$14,500,900.00
Original Contract Sum, Sitework:	\$ 3,309,092.00
Original Contract Sum, Building & Site:	\$17,809,992.00
Net Change by Change Order:	\$0
Contract Sum to Date, Building & Site:	\$17,809,992.00
Amount Paid to Date, Building & Site:	\$ 3,118,639.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



MASONRY INSTALLATION, AREA C CLASSROOM BUILDING



TRANSITION TO NEW BUILDING AT AREA C CLASSROOM BUILDING



STEEL AND MECHANICAL INSTALLATION, AREA C CLASSROOM BUILDING



MASONRY INSTALLATION, AREA A ATHLETIC ADDITION

