



mcmillan | pazdan | smith
ARCHITECTURE



AIKEN COUNTY
PUBLIC SCHOOLS



Midland Valley High School ADDITIONS

EXECUTIVE SUMMARY REPORT
MAY 2020

Midland Valley High School

ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Site Work including Egress Sidewalks, Canopy Foundations, and Courtyard Benches
- Sprinkler Pipe Installation
- Mechanical and Electrical Installation
- New Fire Alarm System in Existing Building
- Railing Installation at Stairs
- Roofing Installation at Parapets
- Metal Framing in Progress
- Storefront Window Installation
- Ceiling Grid Installation
- Painting in Progress

ACTIVITIES COMPLETE:

- Foundation/Slab Installation
- Plumbing Rough In
- Spray Foam and Rigid Insulation
- CMU Masonry Construction
- Brick Veneer nearing Completion

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2020

PROJECT SCHEDULE:

Original Contract Sum, Building:	\$14,500,900.00
Original Contract Sum, Sitework:	\$ 3,309,092.00
Original Contract Sum, Building & Site:	\$17,809,992.00
Net Change by Change Order:	\$0
Contract Sum to Date, Building & Site:	\$17,809,992.00
Amount Paid to Date, Building & Site:	\$ 8,963,032.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.

AREA A - AUXILIARY GYM



AREA A - CORRIDOR



AREA A - ROOF



AREA A - CLASSROOMS





AREA B - DINING



AREA B - DINING



AREAS A AND B



AREA B - DINING



AREA B - COURTYARD



AREA C - NORTH FACADE



AREA C - STAIR 1



AREA C - WEST FACADE



AREA C - CLASSROOM



AREA C - SOUTH FACADE



AREA C - STAIR TOWER