

# PHASE III ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

April 2020

---

# PHASE III ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## ACTIVITIES CURRENTLY UNDERWAY:

- Electrical
- Plumbing
- Mechanical
- Waterproofing
- Brick Installation
- Roofing
- Windows

## ACTIVITIES COMPLETE:

- Foundation Installation
- Grading Operations
- Storm Drainage Installation
- Concrete Slabs
- Steel Installation
- Masonry Walls
- 

## PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2020

## APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$16,305,245.00

Net Change by Change Order: \$0

Contract Sum to Date: \$16,305,245.00

Amount Paid to Date: \$4,504,426.00

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



**PROGRESS PHOTOS:**



**AREA B STOREFRONT**



**GYMNASIUM INTERIOR**





**PROGRESS PHOTOS:**



**BRICK VENEER INSTALLED**



**WATERPROOFING AT AREA C**