



AIKEN COUNTY CAREER AND TECHNOLOGY CENTER

EXECUTIVE SUMMARY REPORT

MAY 2025

AIKEN COUNTY

CAREER AND TECHNOLOGY CENTER

ACTIVITIES CURRENTLY UNDERWAY:

- Site grading has continued, defining the different building tiers.
- Area “A” partial slab has been poured.
- Area “B” footings and foundation construction has begun.
- Area “C” Level 1 retaining wall formwork and structural reinforcement has begun.
- Area “C” footings and foundation construction has begun.

ACTIVITIES COMPLETE:

- Existing Aiken Technical College buildings demolished
- Existing parking lot demolished
- Tree removal is complete

PROJECT SCHEDULE:

Estimated substantial completion date (Updated contractor schedule TBD): July 31, 2026

PROJECT BUDGET:

Original Contract Sum:	\$46,785,415.00
Net Changes by COs:	N/A
Contract Sum to Date:	\$44,575,274.06
Amount Paid to Date:	\$2,210,140.94



SOUTH AERIAL VIEW



AREA "C"



AREA "A" SHOP SPACES



AREA "C" RETAINING WALL