



AIKEN HIGH SCHOOL AUDITORIUM | LS3P PROJECT NO. 2201-202380

EXECUTIVE SUMMARY

JUNE 2022

Aiken High School Auditorium

June 2022 REPORT

SUMMARY STATEMENT: Construction has started with rough-site grading and site utilities in-progress. Demolition of the existing sidewalk is complete and contractor is preparing to install temporary egress "tunnel" prior to faculty and students returning in August. OSF is scheduled to inspect temporary egress at the end of July.

PROJECT SCHEDULE: As of June 27, 2022:

- Notice to Proceed: March 23, 2022
- Substantial Completion: September 01, 2023 96 of 527 days (18%)

PROJECT ACCOUNTING: As of Application for Payment 02 dated 5/31/2022

- Original Contract Sum: \$ 16,060,529.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 16,060,529.00
- Total Completed & Stored to Date: \$ 351,927.67

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- SITE: Grading, utilities and underground rough-in.
- BUILDING:
 - Demolition of existing sidewalk; helical piers and foundations are in-progress.

PROGRESS PHOTOS:



Site – view Northwest [06.07.2022]



Site – view East [06.07.2022]



Site – view South [06.07.2022]



Existing Building – view Northeast [06.07.2022]