



AIKEN HIGH SCHOOL AUDITORIUM | LS3P PROJECT NO. 2201-202380

EXECUTIVE SUMMARY

JULY 2022

Aiken High School Auditorium

July 2022 REPORT

SUMMARY STATEMENT: Construction is continuing with rough-site grading, site utilities and storm drainage in-progress. Temporary Egress tunnel is complete and ready for Final OSF inspection on July 25, 2022. Electrical and plumbing underground rough-in, gas line relocation and steel columns/beam in-progress.

PROJECT SCHEDULE: As of July 22, 2022:

- Notice to Proceed: March 23, 2022
- Substantial Completion: September 01, 2023 121 of 527 days (23%)

PROJECT ACCOUNTING: As of Application for Payment 03 dated 6/30/2022

- Original Contract Sum: \$ 16,060,529.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 16,060,529.00
- Total Completed & Stored to Date: \$ 868,489.76

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- SITE: Grading, utilities, underground rough-in and storm drainage.
- BUILDING:
 - Foundations and below-grade CMU.
 - Electrical, plumbing underground rough-in.
 - Temporary Egress tunnel complete and ready for OSF inspection.

PROGRESS PHOTOS:



Site aerial– view West [07.11.2022 courtesy HG Reynolds]



Site aerial [07.11.2022 courtesy HG Reynolds]



Site – view West [07.19.2022]



Below-slab CMU, Stage steel [07.19.2022]



Stage front wall [07.19.2022]



**Temp. Egress Tunnel at Existing
[07.19.2022]**



**Temp. Egress Tunnel Discharge
[07.19.2022]**