

BELVEDERE ELEMENTARY ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

ARIL 2022

BELVEDERE ELEMENTARY ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Playground Equipment - partially delivered
- Special Ed Restroom Modifications

ACTIVITIES COMPLETE:

- Phase 1 - 2 story classroom addition
- Phase 2 - Connector to existing building
- Phase 3 - Demo, Site Work/Bus Loop

PROJECT SCHEDULE:

- Playground - July 1, 2022
- Special Ed Restrooms - July 1, 2022

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$10,700,170.00
Net Change by Change Order:	\$ 182,875.00
Contract Sum to Date:	\$10,883,045.00
Amount Paid to Date:	\$10,705,220.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

Change Order #2, SPED restroom modifications - \$43,646.00



PROGRESS PHOTOS:



CANOPY COMPLETE



PLAYGROUND LOCATION



PROGRESS PHOTOS:



ADDITION COMPLETE



BUS LOOP COMPLETE

