

## **BOARD AGENDA ITEM**

March 10, 2026

### **SUBJECT:**

Construction Status Reports for the New Aiken County Career and Technology Center Project

### **BACKGROUND INFORMATION:**

In an effort to keep the Board current on the status and budget of this school construction project, the Architects for this project, Goodwyn Mills and Cawood (GMC), and the Administration prepare a monthly status report for the Board's review.

### **ADMINISTRATIVE CONSIDERATION:**

A construction status report for the Board is attached for review from Goodwyn Mills and Cawood (GMC) Architects.

### **RECOMMENDATIONS:**

Review and accept the status information as indicated on the report.

### **ATTACHMENT:**

New Aiken County Career and Technology Center Project Executive Summary Report

### **PREPARED BY:**

Tim Yarborough  
Michael F. Jara



# AIKEN COUNTY

## PUBLIC SCHOOLS





EXECUTIVE SUMMARY REPORT

# AIKEN COUNTY CAREER AND TECHNOLOGY CENTER

---

AIKEN COUNTY PUBLIC SCHOOL DISTRICT      MARCH 2026



# AIKEN COUNTY CAREER AND TECHNOLOGY CENTER

---

## **ACTIVITIES CURRENTLY UNDERWAY:**

- Shop Yard canopy installation is largely complete.
- Drywall and ceiling grid installation is largely complete in Area “A” and on-going in the rest of the building.
- Site grading is on-going for secure courtyard and shop yard.
- Storefront framing installation is largely complete.

## **ACTIVITIES COMPLETE:**

- Final tree removal is complete, site is cleared.
- Existing sewer line rerouted around the site and is active
- Building foundations are complete
- Masonry Veneer is substantially complete.
- Rooftop Units (RTUs) installation is largely complete.

FRONT ENTRANCE



AIKEN COUNTY PUBLIC SCHOOL DISTRICT

ACCTC | MARCH 2026



SOUTH VIEW

AIKEN COUNTY PUBLIC SCHOOL DISTRICT

ACCTC | MARCH 2026



WEST VIEW – SECURE COURTYARD

AIKEN COUNTY PUBLIC SCHOOL DISTRICT

ACCTC | MARCH 2026

NORTH VIEW – SHOP YARD





AIKEN COUNTY PUBLIC SCHOOL DISTRICT

ACCTC | MARCH 2026

# AIKEN COUNTY CAREER AND TECHNOLOGY CENTER

---

## PROJECT SCHEDULE:

- Estimated date of Final Completion: Fall 2026
- The project is on schedule

## PROJECT BUDGET:

- Original Contract Sum: \$46,785,415.00
- Net Changes by COs: \$0.00
- Contract Sum to Date: \$46,785,415.00
- Amount Paid to Date: \$26,397,327.15
- The project is on budget

AIKEN COUNTY CAREER CENTER

SRP

# QUESTIONS & COMMENTS

GMC

AIKEN COUNTY PUBLIC SCHOOL DISTRICT

ACCTC | MARCH 2026