



# North Augusta High School Athletics Complex

EXECUTIVE SUMMARY REPORT  
SEPTEMBER 2024

# NORTH AUGUSTA HIGH SCHOOL ATHLETICS COMPLEX

## ACTIVITIES CURRENTLY UNDERWAY:

- Slab Pour
- Storm Drainage
- Retaining Walls
- Dugouts
- Trusses

## ACTIVITIES COMPLETE:

- Dugout Footings
- Under Slab

## PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: March 1, 2025

## PROJECT BUDGET:

Original Contract Sum:	\$ 7,381,428.00
Net Change by Change Order:	\$ 0
Contract Sum to Date, Building & Site:	\$ 7,381,428.00
Amount Paid to Date, Building & Site:	\$1,046,854.83

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH

There have been no requests for change order approved this month.





CONCESSIONS STAND



CMU INSTALLATION



RETAINING WALL



METAL FRAMES INSTALLED



DUGOUTS/CONCESSIONS VIEW