



North Augusta High School Athletics Complex

EXECUTIVE SUMMARY REPORT
OCTOBER 2024

NORTH AUGUSTA HIGH SCHOOL ATHLETICS COMPLEX

ACTIVITIES CURRENTLY UNDERWAY:

- Slab Pour
- Storm Drainage
- Retaining Walls
- Dugouts
- Trusses
- Insulation

ACTIVITIES COMPLETE:

- Dugout Footings
- Under Slab

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: March 1, 2025

PROJECT BUDGET:

Original Contract Sum:	\$ 7,381,428.00
Net Change by Change Order:	\$ 0
Contract Sum to Date, Building & Site:	\$ 7,381,428.00
Amount Paid to Date, Building & Site:	\$1,896,308.22

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH

There have been no requests for change order approved this month.



CONCESSIONS/RESTROOMS



VIEW TO DUGOUT



RETAINING WALL



HVAC INSTALLED



DUGOUTS/CONCESSIONS VIEW