



North Augusta High School Athletics Complex

EXECUTIVE SUMMARY REPORT
JANUARY 2025

NORTH AUGUSTA HIGH SCHOOL ATHLETICS COMPLEX

ACTIVITIES CURRENTLY UNDERWAY:

- Storm Drainage
- Retaining Walls
- Dugouts
- Insulation
- Retaining Wall
- Electrical

- Road Work

ACTIVITIES COMPLETE:

- Dugout Footings
- Under Slab
- Slabs Poured

- Light Poles

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: March 1, 2025

PROJECT BUDGET:

Original Contract Sum: \$ 7,381,428.00

Net Change by Change Order: \$ 437,241.00

Contract Sum to Date, Building & Site: \$ 7,818,669.00

Amount Paid to Date, Building & Site: \$3,048,111.36

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH

There have been no requests for change order approved this month.



RESTROOMS/CONCESSIONS BUILDING



REAR OF PRESS BOX



STORM DRAINAGE PREP



SOFTBALL DUGOUT



RESTROOMS/CONCESSIONS INTERIOR