

BELVEDERE ELEMENTARY ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

FEBRUARY 2022

BELVEDERE ELEMENTARY ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Bus Loop
- Playground
- Canopy
- Fencing

ACTIVITIES COMPLETE:

- Phase 1 - 2 story classroom addition
- Phase 2 - Connector to existing building

PROJECT SCHEDULE:

- Phase 3 Demo, Site Work/ Bus Loop - February, 2022
- Playground - To Be Determined

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$10,700,170.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$10,700,170.00
Amount Paid to Date:	\$10,345,214.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



PROGRESS PHOTOS:



PROGRESS PHOTOS:



PROGRESS PHOTOS:



PROGRESS PHOTOS:

