



PHASE 2 RENOVATIONS & ADDITIONS TO HAMMOND HILL ELEMENTARY SCHOOL

EXECUTIVE SUMMARY REPORT
JULY 2022



HAMMOND HILL ELEMENTARY SCHOOL RENOVATIONS AND ADDITIONS

PHASE I CONSTRUCTION:

- Site is being prepped for the installation of the new playgrounds. Playgrounds are expected to be installed during the month of July.
- Punch list work is ongoing in the new 2-story classroom building.

PHASE 2 CONSTRUCTION:

- All existing portable classrooms have been moved off site.
- Existing underground fuel tanks have been removed and backfilled.
- Demolition of the existing 7-classroom and 8-classroom wings is ongoing. Wings are approximately 75% demolished.
- New VAV boxes are currently being installed in the existing kindergarten wing.
- New LVT flooring is being installed in the existing 10-classroom wing.

PROJECT SCHEDULE:

Notice to Proceed:	November 16, 2020
Substantial Completion Date Phase 1:	April 15, 2022
Substantial Completion Date Phase 2:	March 24, 2023
Schedule Status:	Project is on schedule.

PROJECT BUDGET:

Original Contract Sum:	\$15,240,600.00
Net Change by Change Orders:	\$0.00
Contract Sum to Date:	\$15,240,600.00
Total Completed and Stored to Date:	\$11,470,615.00

APPROVED CHANGES: None



DEMOLITION OF EXISTING 7-CLASSROOM & 8-CLASSROOM WINGS - 75% COMPLETE



PORTABLE CLASSROOMS MOVED OFF-SITE

NEW LVT FLOORING IN EXISTING 10-CLASSROOM WING



UNDERGROUND FUEL TANKS REMOVED AND BACKFILLED