



PHASE 2 RENOVATIONS & ADDITIONS TO HAMMOND HILL ELEMENTARY SCHOOL

EXECUTIVE SUMMARY REPORT
JUNE 2023



HAMMOND HILL ELEMENTARY SCHOOL RENOVATIONS AND ADDITIONS

PHASE 2 CONSTRUCTION:

- Layout of parking area and driveway has been completed. Installation of new curb and guttering has started. Sub base is being prepared for new asphalt paving.
- Sidewalk at back of kitchen has been poured.
- Utility connections for the new kitchen equipment have been completed.
- Installation of LVT flooring has been completed.
- Ceiling tile has been installed in the cafeteria.
- Installation of room signage has been completed.
- Cafeteria tables have been installed.
- Window shades in the cafeteria have been installed.
- Motorized projection screen has been installed above the retractable stage.

PROJECT SCHEDULE:

Notice to Proceed:	November 16, 2020
Substantial Completion Date Phase 1:	April 15, 2022
Substantial Completion Date Phase 2:	March 24, 2023
Schedule Status:	Project is approximately six weeks behind schedule because of the weather delays with finishing the sitework.

PROJECT BUDGET:

Original Contract Sum:	\$15,240,600.00
Net Change by Change Orders:	\$0.00
Contract Sum to Date:	\$15,240,600.00
Total Completed and Stored to Date:	\$14,657,006.00

APPROVED CHANGES: None



PHASE 2 INTERIOR CONSTRUCTION PROGRESS -- CEILING TILE, WINDOW SHADES & PROJECTION SCREEN INSTALLED IN CAFETERIA.



KITCHEN EQUIPMENT UTILITY CONNECTIONS COMPLETED.



PHASE 2 SITE WORK PROGRESS