



PHASE 2 RENOVATIONS & ADDITIONS TO HAMMOND HILL ELEMENTARY SCHOOL

EXECUTIVE SUMMARY REPORT
JULY 2023



HAMMOND HILL ELEMENTARY SCHOOL RENOVATIONS AND ADDITIONS

PHASE 2 CONSTRUCTION:

- Work on new parking area and driveway has been slowly progressing. French drain has been installed on south side of new curbing to drain water coming off of existing hillside.
- Sidewalk has been poured at the north side of the new curbing.
- Yard area between the new cafeteria/kitchen addition and the existing administration building has been fine graded.
- Installation of concrete bases for new parking lot lights has started..
- New decorative security fencing has been installed between the new cafeteria/kitchen addition and the existing kindergarten wing.
- New digital marquee sign has been installed at the Amherst Drive exit lane. Power has not been connected to the sign yet.

PROJECT SCHEDULE:

Notice to Proceed:	November 16, 2020
Substantial Completion Date Phase 1:	April 15, 2022
Substantial Completion Date Phase 2:	March 24, 2023
Schedule Status:	Project is approximately eight weeks behind schedule because of the delays with finishing the sitework.

PROJECT BUDGET:

Original Contract Sum:	\$15,240,600.00
Net Change by Change Orders:	\$0.00
Contract Sum to Date:	\$15,240,600.00
Total Completed and Stored to Date:	\$14,764,051.00

APPROVED CHANGES: None



PHASE 2 SITE WORK PROGRESS



PHASE 2 SITE WORK PROGRESS



NEW DIGITAL MARQUEE SIGN

