



North Augusta High School Athletics Complex

EXECUTIVE SUMMARY REPORT
NOVEMBER 2024

NORTH AUGUSTA HIGH SCHOOL ATHLETICS COMPLEX

ACTIVITIES CURRENTLY UNDERWAY:

- Storm Drainage
- Retaining Walls
- Dugouts
- Trusses
- Insulation
- Light Poles

- Retaining Wall

ACTIVITIES COMPLETE:

- Dugout Footings
- Under Slab

- Slabs Poured

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: March 1, 2025

PROJECT BUDGET:

Original Contract Sum: \$ 7,381,428.00

Net Change by Change Order: \$ 0

Contract Sum to Date, Building & Site: \$ 7,381,428.00

Amount Paid to Date, Building & Site: \$2,417,211.58

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH

There have been no requests for change order approved this month.

CONCESSIONS/SOFTBALL VISITOR'S DUGOUT



HOME BASEBALL DUGOUT



JACKET LANE PARKING



PRESSBOX



CONCESSIONS

