

# BELVEDERE ELEMENTARY ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

JANUARY 2022

---

# BELVEDERE ELEMENTARY ADDITIONS

## ACTIVITIES CURRENTLY UNDERWAY:

- Demolition of curb, sidewalk and asphalt
- Playground
- Gym Painting

## ACTIVITIES COMPLETE:

- Phase 1 - 2 story classroom addition
- Phase 2 - Connector to existing building

## PROJECT SCHEDULE:

- Phase 3 Demo, Site Work/ Bus Loop - January 15, 2022
- Playground - To Be Determined

## APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$10,700,170.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$10,700,170.00
Amount Paid to Date:	\$9,904,946.00

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



**PROGRESS PHOTOS:**



**PROGRESS PHOTOS:**



**PROGRESS PHOTOS:**



**ASPHALT REMOVAL**



**NEW EXTERIOR DOOR FRAMING AT DEMO WORK**

