



PHASE 2 RENOVATIONS & ADDITIONS TO HAMMOND HILL ELEMENTARY SCHOOL

FINAL EXECUTIVE SUMMARY REPORT
OCTOBER 2023



HAMMOND HILL ELEMENTARY SCHOOL RENOVATIONS AND ADDITIONS

PHASE 2 CONSTRUCTION:

- Building is occupied and in use.
- The work remaining to be completed is punch list items and replacement of the existing art room base cabinetry and sinks with new. This work is scheduled to start on October 2.

PROJECT SCHEDULE:

Notice to Proceed:	November 16, 2020
Substantial Completion Date Phase 1:	April 15, 2022
Substantial Completion Date Phase 2:	July 24, 2023
Schedule Status:	Occupied

PROJECT BUDGET:

Original Contract Sum:	\$15,240,600.00
Net Change by Change Orders:	\$0.00
Contract Sum to Date:	\$15,240,600.00
Total Completed and Stored to Date:	\$15,119,715.00

APPROVED CHANGES: None



AERIAL VIEWS