



North Augusta High School Athletics Complex

EXECUTIVE SUMMARY REPORT
FEBRUARY 2025

NORTH AUGUSTA HIGH SCHOOL ATHLETICS COMPLEX

ACTIVITIES CURRENTLY UNDERWAY:

- Storm Drainage
- Dugouts
- Electrical
- Road Work
- Painting
- Irrigation
- Netting and Netting Poles
- Scoreboards

ACTIVITIES COMPLETE:

- Dugout Footings
- Under Slab
- Slabs Poured
- Light Poles
- Roofing
- Sewer

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: March 1, 2025

PROJECT BUDGET:

Original Contract Sum: \$ 7,381,428.00

Net Change by Change Order: \$ 437,241.00

Contract Sum to Date, Building & Site: \$ 7,818,669.00

Amount Paid to Date, Building & Site: \$3,809,713.46

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH

There have been no requests for change order approved this month.



PRESSBOX

CONCESSIONS AREA



FRONT OF PRESS BOX



UNDERGROUND UTILITIES



RESTROOMS/CONCESSIONS BUILDING

