



North Augusta High School Athletics Complex

EXECUTIVE SUMMARY REPORT
MARCH 2025

NORTH AUGUSTA HIGH SCHOOL ATHLETICS COMPLEX

ACTIVITIES CURRENTLY UNDERWAY:

- Dugouts
- Electrical
- Road Work
- Painting
- Irrigation
- Netting
- Scoreboards
- Windows
- Curb and Gutter
- Flooring

ACTIVITIES COMPLETE:

- Dugout Footings
- Under Slab
- Slabs Poured
- Light Poles
- Roofing
- Sewer
- Seating
- Storm Drainage

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: April 1, 2025

PROJECT BUDGET:

Original Contract Sum:	\$ 7,381,428.00
Net Change by Change Order:	\$ 437,241.00
Contract Sum to Date, Building & Site:	\$ 7,818,669.00
Amount Paid to Date, Building & Site:	\$4,273,239.30

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH



PRESSBOX



CONCESSIONS AREA



SIDE OF PRESS BOX



REAR OF DUGOUT



DUGOUT