



# The New Wagener-Salley High School

EXECUTIVE SUMMARY REPORT  
NOVEMBER 2023

# THE NEW Wagener-Salley High School

## ACTIVITIES CURRENTLY UNDERWAY:

- Masonry
- Door Frames
- MEP Rough-In
- HVAC
- Fire Protection
- Athletic Fields
  
- Steel Deck and Roof Drains

## ACTIVITIES COMPLETE:

- Sub grade block
- Storm Drainage
- Retention Pond
- Slab Pour
  
- Modular Walls

## PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: July 1, 2024

## PROJECT BUDGET:

Original Contract Sum, Sitework:	\$ 5,027,934.00
Original Contract Sum, Foundations/Steel:	\$ 6,046,282.00
Original Contract Sum, Building:	\$39,565,677.00
Original Contract Sum, Total:	\$50,639,893.00
Net Change by Change Order:	\$ 0
Contract Sum to Date, Building & Site:	\$50,639,893.00
Amount Paid to Date, Building & Site:	\$ 13,381,004.63

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH

There have been no requests for change order approved this month.



AERIAL VIEW



AERIAL VIEW



CORRIDOR ENTRANCE



CORRIDOR AT GYM



AREA C MASONRY

AREA C SLAB AND FRAMING



AREA C SLAB AND FRAMING



AERIAL VIEW



DUCTWORK INSTALL



GYM DECK INSTALL

