

BOARD AGENDA ITEM

October 13, 2026

SUBJECT:

Construction Status Report for the Wagener-Salley High School Athletics Project

BACKGROUND INFORMATION:

In an effort to keep the Board current on the status and budget of this school construction project, the architects for this project McMillan Pazdan Smith (MPS) and the administration prepare a bi-monthly status report for the Board's review.

ADMINISTRATIVE CONSIDERATION:

A construction status report for the Board is attached for review from McMillan Pazdan Smith (MPS)

RECOMMENDATIONS:


Review and accept the status information as indicated on the report.

ATTACHMENT:

Wagener-Salley Athletics Project Executive Summary Report

PREPARED BY:

Tim Yarborough
Michael F. Jara



AIKEN COUNTY

PUBLIC SCHOOLS





EXECUTIVE SUMMARY REPORT

WAGENER-SALLEY HIGH SCHOOL ATHLETICS & CRESCENT CITY PARK

AIKEN COUNTY PUBLIC SCHOOL DISTRICT

OCTOBER 2026



mcmillan
pazdan
smith
ARCHITECTURE

WAGENER-SALLEY HIGH SCHOOL ATHLETICS AND CRESCENT CITY PARK


CURRENT AND UPCOMING ACTIVITIES:

- Sidewalks and ramps
- Softball and Baseball Press Boxes
- Electrical
- Irrigation
- Landscaping
- Sound Systems
- Fencing
- Band Tower

ACTIVITIES COMPLETE:

- Football Stadium Including Concessions and Toilet Building
- Baseball and Softball Bleachers
- Painting
- Track Surface
- Roofing

PROPOSED SITE PLAN



NEW FOOTBALL STADIUM FROM VISITOR BLEACHERS



CONCESSIONS AND TOILET BUILDING



NEW FOOTBALL STADIUM, HOME BLEACHERS



NEW FOOTBALL STADIUM, VISITOR BLEACHERS



CONCESSIONS INTERIOR




NEW FOOTBALL STADIUM DEDICATION

CREDIT: ACPSD




BASEBALL AND SOFTBALL BATTLING CAGES BUILDING




BATTING CAGES BUILDING




BASEBALL FIELD



BASEBALL DUGOUT



TRACK AND FIELD



TRACK STORAGE BUILDING



CRESCENT CITY PARK PAVILION



WAGENER-SALLEY HIGH SCHOOL ATHLETICS AND CRESCENT CITY PARK

PROJECT SCHEDULE:

- Partial CO for Football Stadium:
- Estimated date of Final Completion:
- Project is on schedule

Complete September 2026
January 2027

PROJECT BUDGET:

- Original Contract Sum:
- Net Changes by COs:
- Contract Sum to Date:
- Amount Paid to Date:

\$12,783,753.00
\$0.00
\$12,783,753.00
\$ 8,307,449.23 (As of Aug. Pay App)

QUESTIONS & COMMENTS

