

BOARD AGENDA ITEM

September 8, 2026

SUBJECT:

Construction status report for the North Augusta High Auditorium addition and renovation project

BACKGROUND INFORMATION:

In an effort to keep the Board current on the status and budget of this school construction project, the architects for this project, McMillan Pazdan Smith (MPS), and the administration prepare a bi-monthly status report for the board's review.

ADMINISTRATIVE CONSIDERATION:

A construction status report for the board is attached for review from McMillan Pazdan Smith (MPS).

RECOMMENDATIONS:

Review and accept the status information as indicated on the report.

ATTACHMENT:

North Augusta High Auditorium addition and renovation project executive summary report

PREPARED BY:

Tim Yarborough
Michael F. Jara



AIKEN COUNTY

PUBLIC SCHOOLS





EXECUTIVE SUMMARY REPORT

NORTH AUGUSTA HIGH SCHOOL AUDITORIUM RENOVATION

AIKEN COUNTY PUBLIC SCHOOL DISTRICT

SEPTEMBER 2026



NORTH AUGUSTA HIGH SCHOOL

AUDITORIUM RENOVATION

CURRENT AND UPCOMING ACTIVITIES:

- Electrical
- Plumbing
- Brick
- Concrete Slabs
- Roofing
- Insulation

ACTIVITIES COMPLETE:

- Acoustical Clouds
- CMU
- Structural Steel
- Transformer

NEW ENTRANCE FROM SOUTH



NEW LOBBY



AIKEN COUNTY PUBLIC SCHOOL DISTRICT

NAHS AUDITORIUM RENOVATION | SEPTEMBER 2026

SCENE SHOP EXTERIOR



REAR CORRIDOR ENTRANCE



CORRIDOR AT MANAGERS OFFICE -- VIEW
TOWARD BAND STORAGE



CONTROL ROOM AT AUDITORIUM REAR



TOP OF AUDITORIUM – STAGE LEFT



TOP OF AUDITORIUM – STAGE RIGHT



STAGE RIGHT VIEW TO SEATING



NORTH AUGUSTA HIGH SCHOOL

AUDITORIUM RENOVATION

PROJECT SCHEDULE:

- Estimated date of Final Completion: July 2027
- Project is on schedule.

PROJECT BUDGET:

- Original Contract Sum: \$10,243,907.00
- Net Changes by COs: \$0.00
- Contract Sum to Date: \$10,243,907.00
- Amount Paid to Date: \$ 3,457,344.25 (As of Aug. Pay App)

QUESTIONS & COMMENTS