



# PHASE 2 RENOVATIONS & ADDITIONS TO HAMMOND HILL ELEMENTARY SCHOOL

EXECUTIVE SUMMARY REPORT  
SEPTEMBER 2023



# HAMMOND HILL ELEMENTARY SCHOOL RENOVATIONS AND ADDITIONS

---

## PHASE 2 CONSTRUCTION:

- Building is occupied and in use.
- The only work left to be completed is punch list items and replacement of the existing art room base cabinetry and sinks with new.

## PROJECT SCHEDULE:

Notice to Proceed:	November 16, 2020
Substantial Completion Date Phase 1:	April 15, 2022
Substantial Completion Date Phase 2:	July 24, 2023
Schedule Status:	Occupied

## PROJECT BUDGET:

Original Contract Sum:	\$15,240,600.00
Net Change by Change Orders:	\$0.00
Contract Sum to Date:	\$15,240,600.00
Total Completed and Stored to Date:	\$15,119,715.00

**APPROVED CHANGES:** None





PHASE 2 BUILDING EXTERIOR



PHASE 2 BUILDING INTERIOR





PHASE 2 BUILDING INTERIOR