



The New Wagener-Salley High School

EXECUTIVE SUMMARY REPORT
JUNE 2023

THE NEW Wagener-Salley High School

ACTIVITIES CURRENTLY UNDERWAY:

- Grading
- Under Slab
- Slab Pour
- Masonry
- Door Frames

ACTIVITIES COMPLETE:

- Sub grade block
- Storm Drainage
- Retention Pond

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: July 1, 2024

PROJECT BUDGET:

Original Contract Sum, Sitework:	\$ 5,027,934.00
Original Contract Sum, Foundations/Steel:	\$ 6,046,282.00
Original Contract Sum, Building:	\$39,565,677.00
Original Contract Sum, Total:	\$50,639,893.00
Net Change by Change Order:	\$ 0
Contract Sum to Date, Building & Site:	\$50,639,893.00
Amount Paid to Date, Building & Site:	\$ 4,178,349.51

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



SITE AERIAL



CMU WALLS GOING UP



CMU WALLS GOING UP



SLAB POURED



RETENTION POND