



The New Wagener-Salley High School

EXECUTIVE SUMMARY REPORT
AUGUST 2023

THE NEW Wagener-Salley High School

ACTIVITIES CURRENTLY UNDERWAY:

- Grading
- Under Slab
- Slab Pour
- Masonry
- Door Frames
- MEP Rough-In
- Athletic Fields

ACTIVITIES COMPLETE:

- Sub grade block
- Storm Drainage
- Retention Pond

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: July 1, 2024

PROJECT BUDGET:

Original Contract Sum, Sitework:	\$ 5,027,934.00
Original Contract Sum, Foundations/Steel:	\$ 6,046,282.00
Original Contract Sum, Building:	\$39,565,677.00
Original Contract Sum, Total:	\$50,639,893.00
Net Change by Change Order:	\$ 0
Contract Sum to Date, Building & Site:	\$50,639,893.00
Amount Paid to Date, Building & Site:	\$ 8,673,333.25

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



AERIAL VIEW



FOUNDATION INSTALLATION



EXTERIOR WALL



INTERIOR WALL



METAL FRAME INSTALLATION

INTERIOR CORRIDOR VIEW



INTERIOR VIEW OF GYM



AERIAL VIEW



EXTERIOR WALL



VIEW OF EXTERIOR

