



AIKEN COUNTY CAREER AND TECHNOLOGY CENTER

EXECUTIVE SUMMARY REPORT

JUNE 2025

AIKEN COUNTY

CAREER AND TECHNOLOGY CENTER

ACTIVITIES CURRENTLY UNDERWAY:

- Site grading has continued, defining the different building tiers.
- Area “A” slab has been poured, and walls erection is partially complete.
- Area “B” partial slab pouring has begun.
- Area “C” Level 1 retaining wall is partially complete.
- Area “C” footings and foundation construction has begun.

ACTIVITIES COMPLETE:

- Existing Aiken Technical College buildings demolished
- Existing parking lot demolished
- Tree removal is complete
- Existing sewer line rerouted around the site and is active

PROJECT SCHEDULE:

Estimated date of Final Completion: Fall 2026

PROJECT BUDGET:

Original Contract Sum:	\$46,785,415.00
Net Changes by COs:	N/A
Contract Sum to Date:	\$42,851,080.76
Amount Paid to Date:	\$3,934,334.24



EAST AERIAL VIEW



AREA "A"



AREA "B" SHOP SPACES



AREA "C" RETAINING WALL