



The New Wagener-Salley High School

**EXECUTIVE SUMMARY REPORT
FEBRUARY 2023**

THE NEW Wagener-Salley High School

ACTIVITIES CURRENTLY UNDERWAY:

- Grading
- Water Line Installation

ACTIVITIES COMPLETE:

- None

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: July 1, 2024

PROJECT BUDGET:

Original Contract Sum, Sitework: \$ 5,027,934.00

Original Contract Sum, Foundations/Steel: \$ 6,046,282.00

Original Contract Sum, Building: \$39,565,677.00

Original Contract Sum, Total: \$50,639,893.00

Net Change by Change Order: \$ 0

Contract Sum to Date, Building & Site: \$50,639,893.00

Amount Paid to Date, Building & Site: \$ 977,635.62

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.

NEW SOFTBALL FIELD GRADING



AREA B2 - ATHLETICS PARKING AND THRU ROAD



EXISTING TRACK FACING STALEY ROAD



AREA B1 AND B2 - ANDERSON ROAD



EXISTING TRACK AND FIELD EVENT

