



# The New Wagener-Salley High School

EXECUTIVE SUMMARY REPORT  
MARCH 2023

# THE NEW Wagener-Salley High School

## ACTIVITIES CURRENTLY UNDERWAY:

- Grading
- Footings
- Storm drain installation

## ACTIVITIES COMPLETE:

- None

## PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: July 1, 2024

## PROJECT BUDGET:

Original Contract Sum, Sitework: \$ 5,027,934.00

Original Contract Sum, Foundations/Steel: \$ 6,046,282.00

Original Contract Sum, Building: \$39,565,677.00

Original Contract Sum, Total: \$50,639,893.00

Net Change by Change Order: \$ 0

Contract Sum to Date, Building & Site: \$50,639,893.00

Amount Paid to Date, Building & Site: \$ 977,635.62

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.

SITE GRADING



SITE GRADING



SITE GRADING



STORM DRAINAGE



EXISTING TRACK AND FIELD EVENT

