



The New Wagener-Salley High School

EXECUTIVE SUMMARY REPORT
OCTOBER 2023

THE NEW Wagener-Salley High School

ACTIVITIES CURRENTLY UNDERWAY:

- Grading
- Under Slab
- Slab Pour
- Masonry
- Door Frames
- MEP
- Athletic Fields
- Steel Deck

- Modular Walls

ACTIVITIES COMPLETE:

- Sub grade block
- Storm Drainage
- Retention Pond

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: July 1, 2024

PROJECT BUDGET:

Original Contract Sum, Sitework:	\$ 5,027,934.00
Original Contract Sum, Foundations/Steel:	\$ 6,046,282.00
Original Contract Sum, Building:	\$39,565,677.00
Original Contract Sum, Total:	\$50,639,893.00
Net Change by Change Order:	\$ 0
Contract Sum to Date, Building & Site:	\$50,639,893.00
Amount Paid to Date, Building & Site:	\$ 10,448,725.51

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH

There have been no requests for change order approved this month.



AERIAL VIEW



AERIAL VIEW



MAIN GYM INTERIOR



CORRIDOR AT GYM



MAIN GYM EXTERIOR VIEW



MAIN CLASSROOM BUILDING



MAIN CLASSROOM BUILDING



AERIAL VIEW



COURTYARD



ADMIN AREA