



The New Wagener-Salley High School

EXECUTIVE SUMMARY REPORT
SEPTEMBER 2023

THE NEW Wagener-Salley High School

ACTIVITIES CURRENTLY UNDERWAY:

- Grading
- Retaining Wall
- Masonry
- Door Frames
- Steel
- MEP Rough-In
- Athletic Fields

ACTIVITIES COMPLETE:

- Sub grade block
- Storm Drainage
- Retention Pond
- Foundation
- Sewer

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: July 1, 2024

PROJECT BUDGET:

Original Contract Sum, Sitework:	\$ 5,027,934.00
Original Contract Sum, Foundations/Steel:	\$ 6,046,282.00
Original Contract Sum, Building:	\$39,565,677.00
Original Contract Sum, Total:	\$50,639,893.00
Net Change by Change Order:	\$ 0
Contract Sum to Date, Building & Site:	\$50,639,893.00
Amount Paid to Date, Building & Site:	\$ 10,055,291.05

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



AERIAL VIEW



MAIN CLASSROOM BUILDING FOUNDATION



SPECIAL EDUCATION



ATHLETICS METAL FRAME INSTALLATION

MAIN ENTRY / ADMIN WALLS



INTERIOR VIEW OF MAIN GYM



EXTERIOR COURTYARD WALL AT



CATE BUILDING



AUX. GYM CORRIDOR

