





# North Augusta High School Athletics Complex

EXECUTIVE SUMMARY REPORT

JUNE 2025

### NORTH AUGUSTA HIGH SCHOOL

## **ATHLETICS COMPLEX**

#### **ACTIVITIES CURRENTLY UNDERWAY:**

- Netting
- Wind Screens
- Landscaping
- Final Clean Up

#### **ACTIVITIES COMPLETE:**

- **Dugout Footings**
- **Under Slab**
- Slabs Poured
- Light Poles
- Roofing
- Sewer
- Seating
- Storm Drainage
- Electrical
- Curb and Gutter
- Score Boards
- Painting
- Road Work
- Flooring
- Lockers
- Concessioins Equipment

#### **PROJECT SCHEDULE:**

Substantial Completion Date, Scheduled: May 1, 2025

#### **PROJECT BUDGET:**

Original Contract Sum: \$ 7,381,428.00

Net Change by Change Order: \$ 437,241.00

Contract Sum to Date, Building & Site: \$ 7,818,669.00

\$6,776,897.75 Amount Paid to Date, Building & Site:

#### REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH









