

# AIKEN COUNTY ADULT EDUCATION CENTER

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

June 2018

---

# AIKEN COUNTY ADULT EDUCATION CENTER

## ACTIVITIES CURRENTLY UNDERWAY:

- Drywall repair and replacement
- Painting
- Communication Wiring
- Plumbing
- Mechanical
- Electrical

## ACTIVITIES COMPLETE:

- None

## PROJECT SCHEDULE:

Substantial Completion Date: July 15, 2018

## APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$1,437,684.00

Net Change by Change Order: \$0

Contract Sum to Date: \$1,437,684

Amount Paid to Date: \$197,533.00

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



**BUILDING PROGRESS PHOTOS:**





**BUILDING PROGRESS PHOTOS:**



**HVAC INSTALLATION**



**PLUMBING ROUGH IN**

