

# AIKEN COUNTY ADULT EDUCATION CENTER

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

# AIKEN COUNTY ADULT EDUCATION CENTER

## ACTIVITIES CURRENTLY UNDERWAY:

- Punch List
- Review of Closeout Documents

## ACTIVITIES COMPLETE:

- All work is complete

## PROJECT SCHEDULE:

Substantial Completion Date: August 21, 2018

## APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$1,437,684.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$1,437,684.00
Amount Paid to Date:	\$1,361,416.00

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.

