



North Augusta High School Athletics Complex

EXECUTIVE SUMMARY REPORT
APRIL 2025

NORTH AUGUSTA HIGH SCHOOL ATHLETICS COMPLEX

ACTIVITIES CURRENTLY UNDERWAY:

- Batting Cages
- Road Work
- Food Service Equipment
- Sound System
- Softball and Baseball Fields

ACTIVITIES COMPLETE:

- Dugout Footings
- Under Slab
- Slabs Poured
- Light Poles
- Roofing
- Sewer
- Seating
- Storm Drainage
- Electrical
- Curb and Gutter
- Score Boards
- Painting

PROJECT SCHEDULE:

Substantial Completion Date, Scheduled: April 1, 2025

PROJECT BUDGET:

Original Contract Sum:	\$ 7,381,428.00
Net Change by Change Order:	\$ 437,241.00
Contract Sum to Date, Building & Site:	\$ 7,818,669.00
Amount Paid to Date, Building & Site:	\$4,746,784.04

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH

There have been no requests for change order approved this month.



BASEBALL PRESSBOX AND DUGOUT



BULLPEN



REAR OF PRESS BOX



DUGOUT INTERIOR



BATTING BUILDING