

BOARD AGENDA ITEM

March 11, 2025

SUBJECT:

Construction Status Reports for the New Aiken County Career and Technology Center Project

BACKGROUND INFORMATION:

In an effort to keep the Board current on the status and budget of this school construction project, the Architects for this project, Goodwyn Mills and Cawood (GMC), and the Administration prepare a monthly status report for the Board's review.

ADMINISTRATIVE CONSIDERATION:

A construction status report for the Board is attached for review from Goodwyn Mills and Cawood (GMC) Architects.

RECOMMENDATIONS:

Review and accept the status information as indicated on the report.

ATTACHMENT:

New Aiken County Career and Technology Center Project Executive Summary Report

PREPARED BY:

Tim Yarborough
Michael F. Jara



AIKEN COUNTY CAREER AND TECHNOLOGY CENTER

EXECUTIVE SUMMARY REPORT
MARCH 2025

AIKEN COUNTY

CAREER AND TECHNOLOGY CENTER

ACTIVITIES CURRENTLY UNDERWAY:

- Existing tree removal
- Regrading

ACTIVITIES COMPLETE:

- Existing Aiken Technical College buildings demolished
- Existing parking lot demolished

PROJECT SCHEDULE:

Estimated substantial completion date (Contractor schedule TBD): July 31, 2026

PROJECT BUDGET:

Original Contract Sum:	\$46,785,415.00
Net Changes by COs:	N/A
Contract Sum to Date:	\$46,317,810.78
Amount Paid to Date:	\$467,604.22



SOUTH VIEW



SOUTH VIEW



FRONT ENTRY VIEW



COURTYARD ENTRY VIEW